# BRUHATH BANGALORE MAHANAGARA PALIKE

## Proposal For Granting of Extension of Time

| | | |
|---|---|---|
| 1 | Name of Work | Construction of Anganawadi Building at Govt.higher primary school premises, bhuvaneshwari Nagara and Reconstruction and Improvements of roads and CC drain at 7th main 11th A cross surroundings 11th A cross roads Bhuvaneshwari nagara and 3rd, 4th, 7th main road of MEI layout & MEI layout new Extn. main road & cross roads in ward No 14, T.Dasarahalli sub-division |
| 2 | Estimate Cost in Lakhs | 110.00 |
| 3 | Amount of Contract | 11208607.20 |
| 4 | Name of Contractor | MSV Construction Company |
| 5 | Agreement No & Date under which work order has been issued | EE/DD/AGR/134/20-21, Dt.20.11.2020 |
| 6 | Time limit originally fixed for complete of work | 20.11.2020 to 18.05.2021 Total 180 Days |
| 7 | Time now applied for | 18.05.2021 to 30.12.2021 Total 226 Days |
| 8 | Date of recommending time limit applied for | 18.05.2021 to 30.12.2021 Total 226 Days |
| 9 | Balance work remaining to be done | – |
| 10 | Probable time required for completion of time remaining work | – |
| 11 | Cost of work chargedestablishment on work after the expiry on original period | Nil |
| 12 | Whether notice as per clause of the contract has been issued | No |
| 13 | Reason for extension of time | ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. |
| 14 | Remarks by the Executive Engineer | penalty @ Rs 20/day for delayed period to be levied. |
| 15 | Daily fine Proposed | |

Assistant Engineer
Ward No.14

Assistant Executive Engineer
T.Dasarahalli Sub Division

Executive Engineer
Dasarahalli Division

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

CamScanner

# ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

## ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

| ಕಂಡಿಕೆ ಸಂಖ್ಯೆ | ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು |
|---|---|

ಮಂಡಿಸಿದೆ,

**ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಲು ಕೋರಿ.**

| | |
|---|---|
| ಕಾಮಗಾರಿಯ ಹೆಸರು | Construction of Anganawadi Building at Govt.higher primary school premises, bhuvaneshwari Nagara and Reconstruction and Improvements of roads and CC drain at 7th main 11th A cross surroundings 11th A cross roads Bhuvaneshwari nagara and 3rd, 4th, 7th main road of MEI layout & MEI layout new Extn. main road & cross roads in ward No 14, T.Dasarahalli sub-division |
| ಅಂದಾಜು ಮೊತ್ತ | ರೂ.110.00 ಲಕ್ಷಗಳು |
| ಜಾಬ್‌ಕೋಡ್ | 014-18-000069 |
| ಪಿ-ಕೋಡ್ | 3316 |

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:EE/DD/WO/134/20-21, Dt.20.11.2020 ರಂದು ಗುತ್ತಿಗೆದಾರರಾದ MSV Construction Company ರವರಿಗೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ವಹಿಸಿಕೊಡಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.20.11.2020 ರಂದು ಪ್ರಾರಂಭಿಸಿ ದಿ.18.05.2021 ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿ.30.12.2021 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ನಿರ್ವಹಣಾ ಅವಧಿಯು ಕರಾರಿನ ಅವಧಿಗಿಂತ ದಿ.18.05.2021 ರಿಂದ ದಿ.30.12.2021 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 226 ದಿನಗಳಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ 226 ಹೆಚ್ಚುವರಿ ದಿನಗಳಿಗೆ ರಿಯಾಯಿತಿ ದರದಲ್ಲಿ ದಂಡ ವಿಧಿಸಿ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣ ಮಾಡಿ ಅನುಮೋದನೆ ನೀಡಬೇಕೆಂದು ಕೋರಲಾಗಿದೆ.

ಅಡಕ: ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಪ್ರಸ್ತಾವನೆ ಪ್ರತಿ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ.14

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ದಾ.ವಿ)

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಪು.ತಿ.ನೋ